

Kent County Dispatch Authority – Administrative Policy Board– Radio Project Update

11-23-20

Kent County Radio Project Status

- Site Construction:
 - All sites were operational for coverage testing
 - Civil audits & Go Live Check-Lists: Some punch list items remain
 - Microwave link update from JBZ to GR dispatch
 - Generator issue at JBZ – Resolved
 - Three ASR sites are good to go for week of 11/30!
- Coverage Testing Complete:
 - Excellent results
- Radio programming and readiness
 - Master templates being created by MPSCS with input from agencies
 - Tele-Rad programming radios following agency approval

Kent County Radio Project – Cutover Process

- Console installation and training:
 - GR training complete – 16 consoles in service!; KCSO to be scheduled
- Radio operator training in process: Nearly complete
- Infrastructure transition and full operation:
 - Transition of 3 existing MPSCS sites (ASR transition) planned for December 1st and 2nd
 - Remaining 9 sites to be enabled immediately following transition (looking good)
- Radio programming and distribution:
 - Completing drafts of master templates for agency review - to be addressed per agency
- Cut-over to occur by agency:
 - GRPD to transition week of 12/7 – pending completion of radio programming
 - GRFD to transition week of 12/14 – pending completion of radio programming
 - County agencies to be scheduled after Jan 1.

Existing MPSCS users to be transitioned Dec 2

Full RF System to be operating week of Dec 7